

Orin Swift Updated Schedule

| Task | Description | Anticipated Start Date | Task Duration [‡] | Anticipated Completion Date |
|---|---|------------------------|----------------------------|-----------------------------|
| Task 1 – Anticipated receipt of technical reports in mid-March 2016 | | | | |
| Task 1A | Research and Review | 3/15/2016 | 3 weeks | 4/5/2016 |
| | Cultural Report Review | 3/15/2016 | 3 weeks | 4/5/2016 |
| | USLE Report | 3/15/2016 | 3 weeks | 4/5/2016 |
| | Hydro Report Review | 3/15/2016 | 3 weeks | 4/5/2016 |
| | Groundwater Report Review | 4/1/2016 | 4 weeks | 4/29/2016 |
| | Geo Report Review | 4/15/2016 | 2 weeks | 4/29/2016 |
| Task 1B | Kickoff Meeting | 4/30/2016 | 2 weeks | 5/14/2016 |
| Task 1C* | Project Description | 4/15/2016 | 6 weeks | 5/27/2016 |
| | County/Applicant comments on PD | 5/27/2016 | 2 weeks | 6/10/2016 |
| Task 1D | IS & NOP ^{**} | 6/10/2016 | 2 weeks | 6/24/2016 |
| | County/Applicant comments on IS | 6/24/2016 | 2 weeks | 7/8/2016 |
| | AES submits Final IS | 7/8/2016 | 2 weeks | 7/22/2016 |
| | CEQA Public Circulation (30 days) | 7/22/2016 | 30 days | 8/24/2016 |
| Task 1E | NOP Comments | 8/24/2016 | 1 week | 8/31/2016 |
| | Meeting (if required) | 8/24/2016 | 2 weeks | 9/7/2016 |
| Task 2 – Tentative schedule includes no more than two administrative drafts. | | | | |
| Task 2A | Research/Field Visits | | ongoing | ongoing |
| Task 2B | ADEIR 1 | 9/7/2016 | 14 weeks | 12/16/2016 |
| | County/Applicant comment on ADEIR 1 | 12/16/2016 | 4 weeks | 1/15/2017 |
| Task 2C | ADEIR 2 | 1/15/2017 | 6 weeks | 3/1/2017 |
| | County/Applicant comment on ADEIR 2 | 3/1/2017 | 2 weeks | 3/15/2017 |
| Task 2D | Screencheck DEIR | 3/15/2017 | 4 weeks | 4/14/2017 |
| | County/Applicant comment on Screencheck | 4/14/2017 | 1 week | 4/21/2017 |
| Task 2E | Final DEIR | 4/21/2017 | 1 week | 4/28/2017 |
| | Draft EIR Public Comment | 4/28/2017 | 45 days | 6/12/2017 |
| Task 3 | Final EIR** | | | |
| | Administrative Draft FEIR | 6/12/2017 | 6 weeks | 7/27/2017 |
| | County/Applicant comment on FEIR | 7/27/2017 | 4 weeks | 8/26/2017 |
| | Final EIR | 8/26/2017 | 3 weeks | 9/16/2017 |
| Task 4 | Project Management | | ongoing | ongoing |

* Anticipated start date is mid-March (3/15/16)

‡ Dates are approximate and are contingent upon timely receipt of comments, technical reports, and inform

** Schedule assumes no more than 30 comments received on the Draft EIR.

** It is recommended that the IS & NOP prepared/circulated before finalization of tech studies to keep proces

Version dated 2/18/2016

