

## Stagecoach North Schedule

Task	Description	Anticipated Start Date	Task Duration <sup>‡</sup>	(days)	Anticipated Completion Date
<b>Task 1 – Anticipated receipt of technical reports in early January 2016</b>					
Task 1A	Research and Review	1/1/2016	3 weeks	21	1/22/2016
	Bio Report Review	1/12/2016	3 weeks	21	2/2/2016
	Cultural Report Review	1/27/2016	3 weeks	21	2/17/2016
	USLE Report	1/29/2016	3 weeks	21	2/19/2016
	Hydro Report Review	2/1/2016	3 weeks	21	2/22/2016
	Geo Report Review	1/29/2016	3 weeks	21	2/19/2016
	Etc.				
Task 1B	Kickoff Meeting	1/22/2016	2 weeks	14	2/5/2016
Task 1C*	Project Description	1/1/2016	5 weeks	37	2/7/2016
	PD due to Annalee	1/1/2016	3 weeks	21	1/22/2016
	PD to DZ	1/22/2016	1 week	7	1/29/2016
	County/Applicant comments on PD	2/7/2016	2 weeks	14	2/21/2016
Task 1D	IS & NOP <sup>**</sup>	2/21/2016	4 weeks	30	3/22/2016
	County/Applicant comments on IS	3/22/2016	2 weeks	14	4/5/2016
	AES submits Final IS	4/5/2016	2 weeks	14	4/19/2016
	CEQA Public Circulation (30 days)	4/19/2016	30 days	33	5/22/2016
Task 1E	NOP Comments	5/22/2016	1 week	7	5/29/2016
	Meeting (if required)	5/22/2016	2 weeks	14	6/5/2016
<b>Task 2 – Tentative schedule includes no more than two administrative drafts.</b>					
Task 2A	Research/Field Visits		ongoing		ongoing
Task 2B	ADEIR 1	6/5/2016	14 weeks	100	9/13/2016
	County/Applicant comment on ADEIR 1	9/13/2016	4 weeks	30	10/13/2016
Task 2C	ADEIR 2	10/13/2016	6 weeks	45	11/27/2016
	County/Applicant comment on ADEIR 2	11/27/2016	2 weeks	14	12/11/2016
Task 2D	Screencheck DEIR	12/11/2016	4 weeks	30	1/10/2017
	County/Applicant comment on Screencheck	1/10/2017	1 week	7	1/17/2017
Task 2E	Final DEIR	1/17/2017	1 week	7	1/24/2017
	Draft EIR Public Comment	1/24/2017	45 days	45	3/10/2017
<b>Task 3</b>	<b>Final EIR<sup>**</sup></b>				
	Administrative Draft FEIR	3/10/2017	6 weeks	45	4/24/2017
	County/Applicant comment on FEIR	4/24/2017	4 weeks	30	5/24/2017
	Final EIR	5/24/2017	3 weeks	21	6/14/2017
<b>Task 4</b>	<b>Project Management</b>		<b>ongoing</b>		<b>ongoing</b>

\* Anticipated start date is \_\_\_\_\_

‡ Dates are approximate and are contingent upon timely receipt of comments, technical reports, and information

\*\* Schedule assumes no more than 30 comments received on the Draft EIR.

\*\* It is recommended that the IS & NOP prepared/circulated before finalization of tech studies to keep process moving

Version dated 1/15/2016